BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads Development of parks and Construction of Buildings in ward no-01,02,03 & 04 of yelahanka Division Under 2021-22 District Minister Grants (PACKAGE NO-15)**			
2	Sanctioned Estimate No. And Date	**JOB NO 003-22-000016.**			
3	Name of the Contractor	**Sri K Lakshmi Narayana Reddy**			
4	Time Stipulated for Completion of work	180 days (6 months)			
5	Date of Commencement				
6	Date of Completion:	13/06/2022			
7	Measurment Recorded	17/06/2022			
	M.B No	5864			
	Page No	58633 to 58 6352			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Rama Sanjivaiah			
	2) Asst. Engineer	CHANDRA KANTHARAJU - P.A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 99,6,937 9/- Rs		9963687 9/-	—	56840/-	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP)
Yelahanka, Bangalore

ASST. EXE. ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE